COMPLETION REPORT

1	Name of the work	Construction of RCC drain in 1st Cross road at Prashantha Nagara in ward No. 13, Shettyhalli sub divison
2	Sanctioned Estimate No. & Date	CE|DZ|TB|14|2015-16 Dt 04-01-16
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	EE|DD|W0|77|15-16 dt 24-3-16
5	Name Of Contractor	Sri. B. Muniraju, #20, 1st Main, 1st Cross, Havnoor Extn., Bangalore-73.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	4890 ~~4899~~ /16-17 page NO: 488801 To ~~Date~~ 488810
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE|SSD|Sub
10	a) Asst. Eng/~~junior Eng~~	Nagabhusana
	b) Asst. Exe Engineer	B.L. Jayalingappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
25-00 Lakhs	23,24,727-00	—	1,75,273-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER
ಶಬ್ದಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ-ಬೆಳಿದಂಡುರೆ